

Status Report for the Ohio River Trail Phase-1 TCSP, in Coraopolis Borough and in Moon Township

MPMP#95773; #L00045, Mackin Project No.#5152

February 13, 2018

1. Environmental- The CEE (environmental doc) was approved by PennDOT Nov. 29, 2016
2. Preliminary Designs- Preliminary designs for trail and bike route plans were submitted to Project Sponsor and to PennDOT for review September 26, 2016
3. Right-of-Way-
 - 3.1. PennDOT's ROW decision for the trail easement was issued February 05, 2018; Mackin can now complete plans.
 - 3.2. ROW Agreement- Moon's solicitor drafted an Agreement and submitted to PennDOT for review and comment in September 2017; **to date, PennDOT has not responded. The municipalities are waiting for DOT comments on the easement Agreements.** ROW Plans were sent (August 25, 2017) to PennDOT, Coraopolis and Moon to craft Agreements and begin negotiations.
 - 3.2.1. Moon is responsible for the permanent easement since the land is in their municipality
 - 3.2.2. Coraopolis is responsible for a temporary construction easement since they are the project sponsor
 - 3.2.3. Once DOT responds to Agreements, the next step is:**
 - 3.2.3.1. Municipalities to complete the Agreements
 - 3.2.3.2. Municipalities to meet with the landowners and begin negotiations. The municipalities have asked PennDOT for guidance for this negotiation process.
4. Highway Occupancy Permit Request- On September 8, 2017 PennDOT requested a HOP for the project. After receiving notice to proceed from Coraopolis Borough Feb.07, Mackin scheduled a HOP review meeting with PennDOT February 12, 2018. Mackin to begin HOP plans.
5. Utilities- In September 2017 Buckeye Oil Contacted Moon (Lora Dombrowski) about extending lines through the DLC easement. Mackin sent trail plans to Buckeye with a request to discuss project- to date, Buckeye has not provided a response.
6. Schedule- **Borough of Coraopolis to check again on Extension of Project Funding Deadlines**- for Part-1 Preliminary Design and Part-2 Final Design.
7. Outstanding Tasks:
 - 7.1. Final Plans, Typical Sections, Signing, MPT plans and E/S Plans, ECMS bid tabs and summary sheets, Bike-Ped Checklist

Respectfully submitted,

Mackin Engineering Company

Robert W. Genter, RLA, ASLA

Director-Land Development Services